



# Dahej Effluent Pipeline Installation by Bottom Pull (from Shore to Offshore)

20 JULY 2017



# Buoyancy tanks and completed pipe strings & launch rollers at site



# Cleaning & coating of internal field joint along pipe string



# Gearing up for the first pipe pull




High pull forces experienced during 1<sup>st</sup> pipe pull because of cable embedment & pull cable not laid straight



# Uprooting buried cable and straightening cable before next pull



# Linear winch arrangement on pull barge located 4.5km offshore



# Linear pull winch & the hold-back system





# Stevpris Anchors used for barge mooring and barge 'hold-back'



4 x 3.5 Te anchors were used for barge mooring,

and 1 x 18T anchor used for barge hold-back

# Pipe pulling (shore to barge) in progress



Due to soil liquefaction and sedimentation, pipeline was stuck during receding tide and needed to be dislodged as much as possible before next pull



Pull cable self-embed after pull due to soil liquefaction and needs to be dislodged before the next pull



Dislodging and straightening of cable was a continuous process in between pulls



## Dislodging and straightening of pull cable (Cont'd)



# Dislodging and straightening of pull cable in water using tug, wire and shackle



# View of partially pulled pipeline during low tide





# Tie-in of subsequent pipe string after an earlier pull




# Getting the newly added pipe string ready for the next pull



Finally, a simple system was implemented to prevent pull cable for self-burying, i.e. used of oil drums



# Installing oil drums along the entire pull cable along inter-tidal zone



# State of buoyancy tanks after pipe pull



High current (peak 8 knots) has resulted in movement and sometimes dislodging of buoyancy tanks. Highly liquefiable soil and the strong bi-directional (in-coming & receding) current has resulted in scouring on both sides of the pipeline during each pull.

Pipeline was buckled during a night pull when newly added section of pipe was too light and drifted with current



# Installation of second section of pipeline to pull-barge location



# Tie-in of 1<sup>st</sup> and 2<sup>nd</sup> sections of pipeline during low tide





# Removal of buoyancy tanks after completion of pipe pull



Note scouring on both sides of pipeline caused by soil liquefaction and 'bi-directional' current during each tide cycle



# Burying of pipeline by backhoe during low tide



Pipeline section that cannot be reached by onshore equipment during low tide was buried by jetting



# Installation of the onshore section of the pipeline, which was relatively easy



Lowering pipeline into trench



***QUESTIONS ???***